

Armistead Boothe Park Playground Renovation
Construction Update at a Glance:

Date: 06.11.2014

The following provides an overview of major tasks undertaken by the project General Contractor. Future Scheduling Week and Work Anticipated Items are subject to change in response to construction activities, weather and project conditions.

Week	Work Anticipated:
07.07.2014	not available
06.30.2014	not available
06.23.2014	not available
06.16.2014	not available
06.09.2014	Prep courts for asphalt, install asphalt crack repair, install asphalt overlay on courts, continue trail base installation. Finish rubber playground surfacing.
06.02.2014	Install rubber playground surfacing, continue trail base and water fountain installation. Continue installing site furnishing pads.
05.26.2014	Install gravel subbase at Playground #2, set new tops on storm inlets, continue trail base and irrigation sleeving, begin installation of water fountain. Continue installing site furnishing pads.
05.19.2014	All parking curbs poured, install irrigation sleeving, continue installation of gravel subbase at playground #1. Complete lighting and turn pole lights on. Continue playground equipment installation.
05.12.2014	Continue playground equipment installation, pour parking lot island curbing. Install light poles. Rain date on May 16.
05.05.2014	Continue installation of trail subbase, set basketball posts. Continue play equipment installation at playground #1. Continue light pole wiring and conduit. Begin pouring concrete light pole footings. Continue forming park lot island curbing.
04.28.2014	Install light pole electrical conduit. Continue installation of trail subbase. Continue forming parking lot islands. Begin play equipment installation at playground #1. Rain date on April 29 and 30.
04.21.2014	Continue trail demolition, excavation and subbase installation. Begin forming curbing on parking lot islands.
04.14.2014	Complete formwork and pour playground #2 curb. Complete drainage system on playground #2. Begin laying down trail subbase.
04.07.2014	Pour and backfill ballcourt retaining wall. Finish forming and pour playground #1 curb. Complete installation of playground #1 drain system. Start excavation and formwork of playground #2 and install drain system. Remove existing asphalt paths and begin excavation of new paths.
03.31.2014	Finish formwork for the ballcourt retaining wall. Begin excavation of drainage system in playground #1. Remove hazardous trees north of tennis court.

- 03.24.2014** Continue tree protection installation. Complete tree root pruning. Begin excavation and formwork for ballcourt retaining wall. Removal concrete walk. Stake grades and site layout. Limited work on 3.25 and no work on 3.26 due to inclement weather.
- 03.17.2014** Continue safety fence and construction entrance installation, install tree protection. Begin demolition- to include tree removal on the west side of the park, play equipment, furniture, and light poles. No work on 3.18 due to inclement weather.
- 03.10.2014** Site mobilization, utility marking and stakeout. Install inlet protection, safety fence, and construction entrance.

#