



August 14, 2015

Hotel Indigo
220 South Union Street
Progress Update

Dear Neighbors,

Clark Construction Group (Clark) mobilized to the project site per the last update, and have since erected temporary safety fencing and started utility activities within Duke Street and The Strand.

Building demolition will now begin next week behind the safety fence, as the utility work continues. In consideration of the upcoming work, below is an anticipated timeline for the next couple of weeks. The timeline is approximate based on weather and production.

August 17th – 21st:

- Additional demolition equipment will be mobilized to the site on Monday, 8/17.
- Demolition of the 220 South Union St. warehouse will commence no later than Tuesday, 8/18.
- Site utility work will continue, including for the placing of manhole structures at The Strand, as well as the installation of conduits in trenches at Duke Street and The Strand.

August 24th – 28th:

- Site utility work will continue within Duke Street to the South Union Street intersection.
- Demolition debris will be removed from the site.
- 210 The Strand warehouse will be prepared for demolition.

Please note that the demolition activities will continue at 210 The Strand through early September. The current utility work will continue through September ahead of work by the power company to remove overhead electrical lines. Following the removal of the demolition debris, excavation equipment will be delivered to the site in order to remove the slabs-on-grade and begin leveling the sites.

Periodic updates and “look ahead schedules” will continue to be provided, and additional information and resources are available on the City’s website. Please forward this email to any neighbors not on this list and encourage them to send their email addresses to info@carrcc.com in order to be included in future emails. If you do not wish to be included in future emails, please reply to this email with “UNSUBSCRIBE” and we will remove you from the list.

Sincerely,

The Carr City Centers Team