

VIRGINIA PAVING 2 WEEK SCHEDULE City of Alexandria
 SCHEDULE SUBJECT TO CHANGE ALEXANDRIA PLANTS

NIGHT WORK

DAY WORK

	SUNDAY 5/10/2026	MONDAY 5/11/2026	TUESDAY 5/12/2026	WEDNESDAY 5/13/2026	THURSDAY 5/14/2026	FRIDAY 5/15/2026	SATURDAY 5/16/2026
MILLING CREW #1		South Lee Street	South Lee Street	South Lee Street			
		Gibbons - King St.	Gibbons - King St.	Gibbons - King St.			
				Wolfe Street			
				N. Pitt- S. Royal			
		9am-3pm	9am-3pm	9am-3pm			
TRAFFIC CREW #1		South Lee Street	South Lee Street	South Lee Street			
		Gibbons - King St.	Gibbons - King	Gibbons - King St.			
				Wolfe Street			
				N. Pitt- S. Royal			
		9am-3pm	9am-3pm	9am-3pm			
TRAFFIC CREW #2					South Lee Street	South Lee Street	
					Gibbons - King St.	Gibbons - King St.	
		NO WORK	NO WORK	NO WORK		Wolfe Street	
						N. Pitt- S. Royal	
					9am-3pm	9am-3pm	
PAVING CREW #1		NO WORK	NO WORK	NO WORK	South Lee Street	South Lee Street	
					Gibbons - King St.	Gibbons - King St.	
						Wolfe Street	
						N. Pitt- S. Royal	
					9am-3pm	9am-3pm	

	5/17/2026	5/18/2026	5/19/2026	5/20/2026	5/21/2026	5/22/2026	5/23/2026
MILLING CREW #1							
		NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	
TRAFFIC CREW #1							
		NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	
TRAFFIC CREW #2							
		NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	
PAVING CREW #1							
		NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	