

VIRGINIA PAVING 2 WEEK SCHEDULE

City of Alexandria
ALEXANDRIA PLANTS

SCHEDULE SUBJECT TO CHANGE

NIGHT WORK

DAY WORK

	SUNDAY 9/27/2026	MONDAY 9/28/2026	TUESDAY 9/29/2026	WEDNESDAY 9/30/2026	THURSDAY 10/1/2026	FRIDAY 10/2/2026	SATURDAY 10/3/2026
MILLING CREW #1 & Traffic Control		Somerville Street	Somerville Street	North Beauregard Street	North Beauregard Street	North Beauregard Street	
		Duke-End	Duke-End	Lincolnia-Sanger	Lincolnia-Sanger	Lincolnia-Sanger	
		7am-5pm	7am-5pm	9am-3pm	9am-3pm	9am-3pm	
MILLING CREW #2 & Traffic Control							
PAVING CREW #1 & Traffic Control		North Armistead Street	North Armistead Street	Somerville Street	Somerville Street	North Beauregard Street	
		N. Beauregard-End	N. Beauregard-End	Duke-End	Duke-End	Lincolnia-Sanger	
		9am-3pm	9am-3pm	7am-5pm	7am-5pm	9am-3pm	
PAVING CREW #2 & Traffic Control							

	10/4/2026	10/5/2026	10/6/2026	10/7/2026	10/8/2026	10/9/2026	10/10/2026
MILLING CREW #1 & Traffic Control		North Beauregard Street	North Overlook Drive	North Overlook Drive	West Alexandria Avenue	West Alexandria Avenue	
		Lincolnia-Sanger	Halcyon Dr- End	Halcyon Dr- End	Commonwealth - End	Commonwealth - End	
		9am-3pm	7am-5pm	7am-5pm	7am-5pm	7am-5pm	
MILLING CREW #2 & Traffic Control							
PAVING CREW #1 & Traffic Control		North Beauregard Street	North Beauregard Street	North Overlook Drive	North Overlook Drive	West Alexandria Avenue	
		Lincolnia-Sanger	Lincolnia-Sanger	Halcyon Dr- End	Halcyon Dr- End	Commonwealth - End	
		9am-3pm	9am-3pm	7am-5pm	7am-5pm	7am-5pm	
PAVING CREW #2 & Traffic Control							