# Stormwater Utility and Flood Mitigation Advisory Committee

September 18, 2024 Meeting

### **Tonight's Agenda**

- 1. Welcome remarks from Chair (6pm, 5 min)
- 2. Approval of minutes (Committee) (6:05pm, 5 min)
- 3. Update on Flood Action program (City staff) (6:10pm, 30 min)
  - Large capacity projects
  - Combined sewer projects
  - Spot improvements
  - Sanitary Sewer Asset Renewal Program
  - Communications
  - Maintenance
  - Flood Resilience Plan
- 4. Discussion of Summer 2024 storms (all) (6:40pm, 10 min)
- 5. First Street modeling (all) (6:50pm, 10 min)
- 6. Committee workplan and outreach activities by members (Committee) (7:00pm, 10 min)
- 7. Committee memo in support of FY2026 stormwater fee (Committee) (7:10pm, 10 min)
- 8. Public comments (7:20pm, 20 min)
- 9. Adjourn (7:40 pm)



### Welcome remarks



# **Approval of Minutes**



## Update on Flood Action Alexandria Program AGENDA ITEM #3



## Flood Action Progress Report: Large Capacity Projects & CSS

- Commonwealth/Ashby/Glebe (est. \$50M) Large capacity flood mitigation. Progressing 90% design. Continuing coordination with utility companies for relocation design and responsibility. Exploring alternative alignment and foundation designs as a cost savings measures. Public frequently asked question (FAQ) document has been posted on the project webpage.
- Hooffs Run Culvert Bypass (est. \$60M) Large capacity flood mitigation. Fieldwork component of field survey along Russell Road is complete. Developed model to investigate possible solutions and determine feasibility. Two flow monitoring sites selected. The data collected will allow improvement of the hydraulic model.
- Pitt & Gibbon (\$20-25M) CSO surcharge mitigation. Survey completed. Alternatives assessment ongoing. Exploring opportunities to increase level of service provided before
- Nethergate (\$5M) CSO Surcharge mitigation. Additional dye testing and inspection of local connections performed last period. Collapsed pipe found in private system. City team to finalize planning and move to design stage.



	4300 Block of Loyola Avenue Storm Sewer Upgrade								
Project Webpage Project Description									
https://www.alexandriava.gov/FloodAction		This project will replace the existing open storm sewer at 4300 block of Loyola Avenue with an enclosed storm sewer pipe.							
Project Information		<ul> <li>Received 60% design package</li> </ul>							
Current Phase:	Design								
Total Planned Budget:	\$836,500.00	<ul> <li>Completed review &amp; provided comments</li> </ul>							

Advancing to 100% Design

Schedule - Calendar Yea	nr (C	Y)																			
Schedule Phase	Q1	2022 Q2 Q3	Q4	4 Q1	2023 Q2 Q3	Q4	Q1	2024 Q2 Q3	Q4	Q1	2025 Q2 Q3	3 Q4	Q1	2026 Q2 Q3	Q4	Q1	2027 Q2 Q3	Q4	Q1	Q2	Q3
Planning					_																
Design																					
Construction																					

Bellefon	te Ave Storm	Drain Im	provements
Bolloroll			

### Project Webpage

Funding Sources:

Project Description

https://www.alexandriava.gov/capital-projects/project/bellefonteavenue-storm-drain-improvements

SWU

### Project Information

Current Phase:	Design
Total Planned Budget:	\$1,564,869.29
Funding Sources:	SWU

The Bellefonte Avenue Storm Drain improvement project aims to improve the local storm drainage system, specifically targeting areas prone to flooding during the City's standard 10-year. 24-hour storm event along East Bellefonte Avenue. East Howell Avenue, and Clyde Avenue. The project seeks to mitigate the impact of larger storm events while ensuring that improvements do not worsen flooding in other parts of the drainage system.

- **Received design fee proposal**
- Proceeding with fee proposal negotiations
- Advancing towards design kickoff & Notice to Proceed

Schedule - Calendar Yea	ar (CY)
Schedule Phase	2022         2023         2024         2025         2026         2027           Q1         Q2         Q3         Q4         Q1         Q2
Planning	
Design	
Construction	

7



## Flood Action Progress Report: Design Kickoff Announcement

### Clifford Ave, Fulton St. & Manning St. (CFM) Storm Sewer Improvements

### Project Webpage

**Project Description** 

https://www.alexandriava.gov/capital-projects/project/cliffordavenue-fulton-street-and-manning-street-storm-sewerimprovements


### **Project Information**

•	
Current Phase:	Design
Total Planned Budget:	\$780,000.00
Funding Sources:	SWU, HUD (Beyer)

The Clifford Avenue, Fulton Street and Manning Street (CFM) Storm Sewer Improvements Project will provide flooding mitigation to townhouses along the 3000 block of Fulton Street and Manning Street. The alley bound between the two streets will be re-built to channelize surface flow and improve drainage. Inlets and underground storage will be installed to capture and attenuate stormwater runoff. Utility impacts will be identified and resolved during the design phase.

- Completed design fee negotiations
- Issued design contract
- Announcing Design Kickoff (Notice to proceed)!

Schedule - Calendar Yea	chedule - Calendar Year (CY)											
Schedule Phase	2023		2024		2025		2026		2027			
Schedule Fliase	Q1 Q2 Q3	3 Q4 Q	1 Q2 Q3 Q	24 Q1	Q2 Q3	Q4 Q1	Q2 Q3	Q4 0	1 Q2 0	3 Q4	Q1	Q2 Q3
Planning												
Design												
Construction									l I			



### Real Life Example





		Edison St. Storm Sewer Upgrades
Project Webpage		Project Description
https://www.alexandriava.gov/stormwater-management/edison- street-and-dale-street-early-phase		The Edison St. Storm Sewer Upgrades Project proposes to upgrade the storm sewer system capacity along the 3800 block of Edison Street to the outfall in Four Mile Run Park. Additional inlets are proposed along Edison Street to increase storm water capture. These storm sewer improvements are a portion of the future Large Capacity Project –
Project Information		Edison and Dale that have been accelerated upon receiving funding from Virginia Community Flood Preparedness Fund (CFPF) prior to the funding becoming available in FY 2026.
Current Phase:	Design	
Total Planned Budget:	\$979,000.00	<ul> <li>Completed test pitting operation</li> </ul>
Funding Sources:	SWU, CFPF	<ul> <li>Advancing towards final design</li> </ul>
		<ul> <li>Planning construction procurement</li> </ul>

Schedule - Calendar Yes	ear (C'	Y)																					
Schedule Phase		2021			2022			2023			2024			2025			2026						
Schedule Phase	Q1	Q2 Q3	Q4	Q1 (	Q2 Q3	Q4	Q1 0	2 Q3	Q4	Q1	Q2	Q3											
Planning																							
Design																							
Construction																							

### Four Mile Run and Hoofs Run Inlet Installation and Enhancement

### Project Webpage

https://www.alexandriava.gov/capital-projects/project/four-mile-runand-hooffs-run-inlet-installation-and-enhancement

### **Project Information**

Current Phase:	Planning
Total Planned Budget:	\$1,584,100.00
Funding Sources:	

### Project Description

This project will focus on comprehensive analysis of the existing stormwater inlet capacity across Four Mile Run and Hoofs Run watersheds. By evaluating the capacity of existing stormwater inlets within these two watersheds, this project will provide recommendations on installing or replacing inlets to mitigate local flash floods and to enhance the overall conveyance efficiency of the storm sewer system. The project receives funding from the City's Stormwater Utility and the Virginia Community Flood Preparedness Fund (CFPF) grant.

- Issued Notice to Proceed (NTP)
- Completed data collection
- Performing existing drainage conditions analysis

Schedule - Calendar Yea	ar (CY)
Schedule Phase	2023 2024 2025 2026 2027 2028
Schedule Phase	Q1 Q2 Q3 Q4 Q1 Q2 Q3
Planning	
Design	
Construction	



		Hume Ave Stormdrain Bypass
Project Webpage		Project Description
https://www.alexandriava.gov/tes/hume-avenue-bypass-project		The Hume Avenue Storm Sewer Bypass Project will install storm sewer and inlets along the 100 block of Hume Avenue and E. Raymond Avenue. The addition of a new utility within each right-of-way requires the relocation of gas, electric, water and sanitary systems. On E. Raymond Avenue the sanitary sewer will be upgraded to a larger pipe in tandem wit its re-location. Hume Avenue will be re-built to restore conveyance along the curb and gutter.
Project Information Current Phase: Total Planned Budget: Funding Sources:	Design \$4,567,216.00 SWU, ARPA	<ul> <li>Completed test pitting operation</li> <li>Negotiating utility relocations</li> <li>Coordinating right-of-entry agreements</li> </ul>

Schedule Phase       2021       2022       2023       2024       2025       2026       2027         Planning       Design       Design <t< th=""><th>Schedule - Calendar Ye</th><th>∌ar (CY)</th></t<>	Schedule - Calendar Ye	∌ar (CY)
Planning	Schedule Dhase	
	Schedule Phase	Q1 Q2 Q3 Q4 Q1 Q2 Q3
Design	Planning	
	Design	
Construction	Construction	

### Mt Vernon and Edison Dual Culvert Replacement Project

### Project Webpage

Project Information

Funding Sources:

Total Planned Budget:

Current Phase:

https://www.alexandriava.gov/stormwater-management/mountvernon-dual-corrugated-metal-pipe-cmp-culvert-replacementproject

Design

\$2,500,000.00 SWU, CFPF

### Project Description

The project upgrades an existing Dual Corrugated Metal Pipe (CMP) culvert system to convey larger storm events, reducing the chance of surcharging in Mount Vernon Avenue. The project receives funding from the City's Stormwater Utility and a grant from the Virginia Community Flood Preparedness Fund (CFPF).

- Received 60% design package
- Identified damage to existing pipe
- Reviewing additional investigation needs & project impact

Schedule - Calendar Yea	ar (C	Y)															
Schedule Phase		2022		-	2023		202			202			2026				
	Q1	Q2 Q3	Q4	Q1	Q2 Q3	Q4 0	21 Q2	Q3 Q	14 Q1	Q2	Q3 Q4	Q1	Q2 Q	3 Q4	Q1	Q2	Q3
Planning			_	_													
Design																	
Construction																	



### Mt. Vernon Cul-de-sac Inlets and Alley Storm Sewer Improvements

### Project Webpage

### Project Description

https://www.alexandriava.gov/capital-projects/project/mt-vernoncul-de-sac-inlets-and-alley-storm-sewer-improvements

### Project Information

Current Phase:	Construction
Total Planned Budget:	\$1,232,784.00
Funding Sources:	SWU, ARPA

The Mt. Vernon Cul-de-sac Inlets and Alley Improvements Project will provide flood mitigation for townhomes on the 100 block of Mt. Vernon Avenue. Inlets and underground storage vaults will be installed on Mt. Vernon Avenue and it's adjacent alleyway to capture and attenuate storm water runoff. In tandem with work, the alleyway will be re-graded to improve surface drainage into the downstream swale. The addition of new underground utilities requires the relocation of the local water utility.

- Received bid documents & utility approvals
- Assembling construction solicitation
- Planning public construction kickoff & utility mobilization

Schedule - Calendar Yea	ar (C	Y)																			
Schedule Phase		2021			2022			202			2024			2025			2026				
Schedule Phase	Q1	Q2 Q	3 Q4	Q1	Q2 Q3	Q4	Q1	Q2 (	13 Q4	Q1	Q2 Q	3 Q4	Q1	Q2 Q3	Q4	Q1	Q2 Q3	Q4	Q1	Q2	Q3
Planning																					
Design																					
Construction									1				_								

### **N** Overlook Drainage Improvements

### Project Webpage

https://www.alexandriava.gov/capital-projects/project/n-overlookdrainage-improvements-project

### Project Information

Current Phase:	Construction
Total Planned Budget:	\$387,979.35
Funding Sources:	SWU

### Project Description

Runoff from N Overlook Dr flows to a driveway access between 701 N Overlook Dr and 615 N Overlook Dr. Runoff overtops the north curb of the driveway access and flows towards Pullman PI. This project will increase inlet capture and storm sewer capacity to mitigate flooding for the 10-year storm. In addition, project will ensure no increases in downstream storm sewer for the 10-year storm.

- Achieved substantial completion
- Improvements functioning as designed
- Resolving outstanding claims & punch-list (minor) items

Schedule - Calendar Ye	edule - Calendar Year (CY)														
Schedule Phase	2020	2021 4 Q1 Q2 Q3 Q4	2022	2023	2024	01 02 03									
Planning				ur ur uv ur	ur uz us ur	ar ar ao									
Design															
Construction															



### **Oakland Terrace Timber Branch Channel Wall Replacement** Project Webpage Project Description This project replaces approximately 205 linear feet of an existing concrete retaining wall with a vegetative reinforced https://www.alexandriava.gov/capital-projects/project/oaklandterrace-timber-branch-channel-wall-reconstruction revetment and bioengineered soil. Project Information Part of the larger Timber Branch project Current Phase: Construction Total Planned Budget: \$2,500,000.00

- **Completed construction mobilization**
- Installing channel bank reinforcement & stabilization

Schedule - Calendar Yea	ar (C'	Y)																															
Schedule Phase		2020			202	21			2022	2			2023			- 20	024			2025			2026	3		2	027						
Schedule Phase	Q1	Q2 Q3	3 Q4	Q1	Q2	Q3	Q4	Q1	Q2   Q	13 Q	4 Q	11 Q	2 03	3 Q4	4 Q1	Q2	Q3	Q4	Q1	Q2 Q3	Q4	Q1	Q2 Q	3 Q	4 Q1	Q2	2 Q3	Q4	Q1	Q2	Q3		
Planning																																	
Design																																	
Construction																			_			_											

### S Jordan St. Stormwater Improvement Phase II

### Project Webpage

Funding Sources:

https://www.alexandriava.gov/capital-projects/project/s-jordon-ststormwater-improvement-project-phase-ii

SWU

### Project Information

Current Phase:	Planning
Total Planned Budget:	\$530,000.00
Funding Sources:	SWU

### Project Description

This project will design a solution to reduce backvard flooding risk to the maximum extent practicable on the north side of the block of 95 to 127 South Jordan Street. After the field investigation, reviewing CCTV recordings and reading the consultants recommendations, one small scale project was identified. SWM team to work with private property owners along S Jordan St and 4600 Duke to improve the existing swale and conveyance on private property. The City will plan to obtain a 15-ft, wide permanent easement for the storm drain system in this neighborhood as part of this project. Obtaining an easement will allow the City to provide maintenance to the storm drain system without having to request permission.

- Completed initial site investigation
- Planning an effective solution with property constraints

Schedule - Calendar Ye	edule - Calendar Year (CY)																	
Schedule Phase		2023			2024			2025			2026			2027				
Scriedule Filase	Q1	Q2 Q3	Q4	Q1	Q2 Q3	Q4	Q1	Q2 Q3	Q4	Q1	Q2 0	13 Q4	Q1	Q2 Q	3 Q4	Q1	Q2	Q3
Planning					_													
Design																		
Construction																		



### Valley Drive Storm Drain Improvements

### **Project Webpage**

### Project Description

https://www.alexandriava.gov/capital-projects/project/valley-drivestorm-drain-improvements

### **Project Information**

Current Phase:	Design
Total Planned Budget:	\$3,639,999.29
Funding Sources:	SWU

The Valley Drive Storm Drain improvement project aims to improve the local storm drainage system, specifically targeting areas prone to flooding during the City's standard 10-year, 24-hour storm event along Valley Drive, Crestwood Drive, Summit Avenue, and Dogwood Drive. The project seeks to mitigate the impact of larger storm events while ensuring that improvements do not worsen flooding in other parts of the drainage system.

- **Completed project planning**
- Issued design solicitation & received fee proposal
- Negotiating design fee with selected contractor

Schedule - Calendar Yea	ar (C	Y)																								
Schedule Phase		20	)22			20	023			202	24			2025	5			2026			20	27				
Schedule Fliase	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4 0	21 C	22 C	23 0	24 C	21 C	22 Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
Planning									_																	
Design																										
Construction																										

### W. Reed Ave & Dale St Storm Sewer Improvements

### **Project Webpage**

Project Description

https://www.alexandriava.gov/stormwater-management/edisonstreet-and-dale-street-early-phase

### Project Information

Current Phase:	Design
Total Planned Budget:	\$2,230,000.00
Funding Sources:	SWU

W. Reed Ave & Dale St. Storm Sewer Improvements Project proposes new inlets and storm sewer along the 100 block of W. Reed Ave and capacity improvements along the downstream system to the outfall in Four Mile Run Park. These storm sewer improvements are a portion of the future Large Capacity Project - Edison and Dale that have been accelerated with Virginia Community Flood Preparedness Fund (CFPF) prior to the funding becoming available in FY 2026


- **Completed Test Pitting Operation**
- Advancing towards 90% design
- Planning construction procurement

### Schedule - Calendar Year (CY) 2023 2024 2025 2026 2022 Schedule Phase Q1 Q2 Q3 Q4 Q1 Q2 Q3 Planning Design Construction

### Sanitary Sewer Asset Renewal Program

### • Del Ray East Sewer Rehabilitation:

- Contractor issued Notice to Proceed Oct 16, 2023
  - Contract period = 1 year
  - To be extended until mid-January 2025
- Construction progress:
  - 80% pipes lined
  - 98% manholes rehabilitated
  - Lateral sewers under separate contract






### Communications

- 26Total Flood Action/ Stormwater social media posts in June-August
- Impressions: 96,496 decreased by 35%
- Engagements: 1,806 decreased by 64%
- Post link clicks: 156 decreased by 70% \*Compared to previous 3 months (March-May)
- 8,322 Stormwater Management webpage views \*86 total pages under Stormwater Management web group
- Average engagement rate: 57.6%
- Most popular stormwater webpages:
  - Flood map = 1,419 views
  - Flood Action = 867 views
  - Types of Sewer Systems = 677

### **Communications**





3

1 - 10 / 64

3.

100%

>


<

desktop

4.

5.

washingtonpost.c...



### **Maintenance Activities**

- Hooffs Run Culvert Maintenance
  - Pre and post storm inlet inspections and cleaning ongoing.
  - Sediment removal is being coordinated with AlexRenew.
  - Anticipated to start in Fall 2024.
  - Culvert maintenance package from Linden Street to Duke Street
    - Request for Quotes sent to contractors on September 12th.
    - Quotes to be submitted by October 1st.
- Linden Street Alley Storm Sewer Project:
  - Construction completed in August 2024.



### **Flood Mitigation Grant Program**

- Program started July 1, 2021.
- In FY2022, we had 148 approved applications for a total of \$588,163.58 reimbursed.
- In FY2023, we had 73 approved applications for a total of \$167,538.49 reimbursed.
- In FY2024, we had 101 approved applications for a total of \$235,145.16 reimbursed.
- So far in FY2025, we have 16 applications in various stages with a total of \$2,985.00 reimbursed.

### **Flood Resilience Plan**

- City awarded \$525,000 from Virginia Community Flood Preparedness Fund (CFPF)
  - 75/25 match with Stormwater Utility providing \$175,000
  - Total project estimated at \$700,000
- Make the City more resilient and address
  - Hazard identification, flood mitigation, flood preparedness and response, policies and regulations, funding strategies, and communications
- Include efforts to reach communities with barriers to access
- Engaging impacted community members



### **Discussion of Summer 2024 storms**

### **Thunderstorms 2024**



### April 15, 2024 – August 9, 2024

Y	'EAR	Weather Forecast Office	Significance	Issued	Expired	Duration	Event ID	Phenomenon	24-hr City Rain (in)
1	2024	Sterling, VA	Warning	4/15/2024 18:59	4/15/2024 19:45	45-min	16	Severe Thunderstorm Warning	0.04
2	2024	Sterling, VA	Warning	5/27/2024 23:53	5/28/2024 0:45	50-min	68	Severe Thunderstorm Warning	0.40
3	2024	Sterling, VA	Warning	7/15/2024 21:14	7/15/2024 22:00	45-min	146	Severe Thunderstorm Warning	0.00
4	2024	Sterling, VA	Warning	7/17/2024 21:30	7/17/2024 22:00	30-min	170	Severe Thunderstorm Warning	0.52
5 2	2024	Sterling, VA	Warning	7/17/2024 22:30	7/17/2024 23:15	45-min	173	Severe Thunderstorm Warning	
6	2024	Sterling, VA	Warning	7/23/2024 0:24	7/23/2024 1:15	50-min	180	Severe Thunderstorm Warning	0.08
7	2024	Sterling, VA	Warning	7/29/2024 22:00	7/29/2024 22:30	30-min	183	Severe Thunderstorm Warning	0.75
8	2024	Sterling, VA	Warning	7/31/2024 21:26	7/31/2024 22:15	50-min	197	Severe Thunderstorm Warning	1.35
9	2024	Sterling, VA	Warning	7/31/2024 22:24	7/31/2024 23:00	35-min	199	Severe Thunderstorm Warning	
0	2024	Sterling, VA	Warning	7/31/2024 23:08	7/31/2024 23:27	20-min	202	Severe Thunderstorm Warning	
1	2024	Sterling, VA	Warning	8/3/2024 22:36	8/3/2024 23:04	30-min	230	Severe Thunderstorm Warning	0.63
2	2024	Sterling, VA	Warning	8/9/2024 10:22	8/9/2024 10:45	25-min	44	Tornado Warning	1.75
3	2024	Sterling, VA	Warning	8/9/2024 10:37	8/9/2024 13:04	2.5-hrs	31	Flash Flood Warning	
4	2024	Sterling, VA	Warning	8/9/2024 13:04	8/9/2024 17:00	4-hrs	52	Flood Warning	
		https://mesonet.agron.iastate.edu	/vtec/search.php	#bypoint/-77.0970	/38.8292	Hurricane Debby			



## **First Street Modeling**



Committee workplan and outreach activities AGENDA ITEM #6



## Committee memo in support of FY2026 stormwater fee AGENDA ITEM #7



## **Public Comment**



# Adjourn